

Building & Licensing
229 Rehoboth Avenue
P.O. Box 1163
Rehoboth Beach, Delaware 19971



City of Rehoboth Beach
Telephone 302-227-6181
Fax 302-227-4504
www.rehobothbeachde.gov

GAS LINE PRESSURE TEST VERIFICATION FORM

All newly installed or altered fuel gas supply lines are required to be tested in accordance with the provisions of Section 406 of the 2018 International Fuel Gas Code. The test pressure shall be not less than 1 ½ times the proposed maximum working pressure, but not less than 3 psig, irrespective of design pressure. Where the test pressure exceeds 125 psig, the test pressure shall not exceed a value that produces a hoop stress in the piping greater than 50 percent of the specified minimum yield strength of the pipe.

Test duration shall be not less than ½ hour for each 500 cubic feet of pipe volume or fraction thereof. When testing a system having a volume less than 10 cubic feet or a system in a single-family dwelling, the test duration shall be not less than 10 minutes.

Tests shall be made after all piping installations have been completed. A Certificate of Occupancy shall not be issued until the test has been observed by the Building Inspector, or this form has been returned to the City of Rehoboth Beach Building & Licensing Department.

Property Address: _____

Testing Technician: _____

Testing Company: _____

Phone Number: _____

Test Pressure: _____ PSI Duration (minutes): _____ Date: _____

If more than one test is performed:

Test Pressure: _____ PSI Duration (minutes): _____ Date: _____

"My signature indicates that I am qualified to perform the required testing procedures and verify that all fuel gas lines after the meter, have been tested in accordance with the requirements of the 2018 International Fuel Gas Code; and the testing requirements have been successfully completed; and no perceptible drop in pressure was observed for the required specified time; and the lines are free from leaks, to the best of my knowledge."

Signature of Tester Permit Holder or Authorized Representative

Date